

Official Construction Update

Prospect

Date 30/06/2021



Dear neighbours,

Below is the latest construction update on the project:

Week Starting	Activity	Impact
01/06/2021	Formed, Reo & Poured Level 11	Managed footpath movements to ensure public safety around the site
07/06/2021	Formed Level 12	Managed footpath movements to ensure public safety around the site
14/06/2021	Poured Level 12	Managed footpath movements to ensure public safety around the site
21/06/2021	Formed, Reo to L13	Managed footpath movements to ensure public safety around the site
28/06/2021	Poured Level 13	Managed footpath movements to ensure public safety around the site

Note

As always Hutchies aims to ensure our works have minimal disruption to the surrounding neighbourhood and we will continue to monitor noise & other impacts that our construction activities might have on the community of Box Hill.

We thank you for your support of the project and invite you to contact us on the below details if you have any questions or would like to share feedback throughout the process.

Get in touch

Timothy Ferguson
Project Manager
M / 0419 762 437
E / timothy.ferguson@hutchies.com.au

Find out more about this project online at hutchies.com.au/projects/residential/prospect