

# **Official Construction Update**

## **Prospect**

Date 29/10/2021





### Dear neighbours,

Below is the latest construction update on the project: Note FRP stands for Form, Reinforcement, Pour

Week Starting	Activity	Impact
04/10/2021	Site re-opened @ 25% Capacity. Formed L22	Managed footpath movements to ensure public safety around the site
11/10/2021	25% Capacity, FRP L21 + L22 Lobbys	Managed footpath movements to ensure public safety around the site
18/10/2021	25% Capacity, FRP L23	Managed footpath movements to ensure public safety around the site
25/10/2021	100% Capacity, Formed & Reo to L24	Managed footpath movements to ensure public safety around the site
Fit Out	Window install, Framing & Sheeting, Services	Managed delivery's of items & footpath movements.

### Note

As always Hutchies aims to ensure our works have minimal disruption to the surrounding neighbourhood and we will continue to monitor noise & other impacts that our construction activities might have on the community of Box Hill.

We thank you for your support of the project and invite you to contact us on the below details if you have any questions or would like to share feedback throughout the process.

#### Get in touch

**Timothy Ferguson** Project Manager **M** / 0419 762 437

**E** / timothy.ferguson@hutchies.com.au