



HOWARD SMITH WHARVES

EST. 1935

Howard Smith Wharves

Official Construction Update

Update 10 / 5th March 2018

Week	Activities	Impact
5 th – 10 th Mar	<ul style="list-style-type: none"> • Hotel podium suspended slab pour 1 • Roof removal to Building B • Groundworks to Building C • Concrete slab to Building E • Bulk Earthworks & Stormwater Drainage to Eastern end 	<ul style="list-style-type: none"> • Podium pour to commence outside of normal working hours at 4:00am • Plant & Machinery working adjacent shared pathway • Deliveries via Boundary Street
12 th – 17 th Mar	<ul style="list-style-type: none"> • Hotel podium suspended slab pour 2 • Carpentry restoration to Building B • Groundworks to Building C • Concrete slab to Building E • Bulk Earthworks & Stormwater Drainage to Eastern end 	<ul style="list-style-type: none"> • Podium pour to commence outside of normal working hours at 4:00am • Plant & Machinery working adjacent shared pathway • Deliveries via Boundary Street
19 th – 24 th Mar	<ul style="list-style-type: none"> • Hotel podium suspended slab pour 3 • Carpentry restoration to Building B • Groundworks to Building C • Structural Steel building E • Bulk Earthworks & Stormwater Drainage to Eastern end 	<ul style="list-style-type: none"> • Podium pour to commence outside of normal working hours at 4:00am • Plant & Machinery working adjacent shared pathway • Deliveries via Boundary Street
26 th – 31 st Mar	<ul style="list-style-type: none"> • Hotel podium suspended slab pour 4 • Structural Steel Building B • In-ground Services to Building C • Structural Steel to Building E • Bulk Earthworks & Stormwater Drainage to Eastern end 	<ul style="list-style-type: none"> • Podium pour to commence outside of normal working hours at 4:00am • Plant & Machinery working adjacent shared pathway • Deliveries via Boundary Street

For more information, please visit hutchies.com.au or contact the Project Manager, Timothy Ferguson on 0419 762 437

