



HOWARD SMITH WHARVES

EST. 1935

Howard Smith Wharves

Official Construction Update

Update 12 / 7th May 2018

Week	Activities	Impact
7 th – 12 th May	<ul style="list-style-type: none"> Structural Steel & Timber remediation Building B Pour suspended slab to Building C Structural Steel to Building E Detailed excavation to Basement 1, Columns & Block walls Level 2 suspended slab Hotel QUU Water Connection 	<ul style="list-style-type: none"> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Rock breaking for basement footing excavation <u>Work outside of normal hours as per permit issued separately</u>
14 th – 19 th May	<ul style="list-style-type: none"> Structural Steel & Timber remediation Building B Pour suspended slab to Building C Structural Steel to Building E Detailed excavation to Basement 1, Columns & Block walls Level 2/3 suspended slab Hotel QUU Water Connection 	<ul style="list-style-type: none"> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Rock breaking for basement footing excavation Construction area on Bowen Terrace <u>Work outside of normal hours as per permit issued separately</u>
21 st – 26 th May	<ul style="list-style-type: none"> Structural Steel & Timber remediation Building B Commence roof removal Building C Structural Steel to Building E Basement 1 slab on ground, Columns & Block walls Level 3 suspended slab Hotel Establish work zone in Wilson Outlook Reserve for Cliff lift 2 	<ul style="list-style-type: none"> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Rock breaking for basement footing excavation Construction area on Bowen Terrace
28 th May – 2 nd Jun	<ul style="list-style-type: none"> Commence glazing & Steel portals to Building B Roof removal & Timber remediation Building C Structural Steel to Building E Level 3/4 suspended slab Hotel Basement 1 slab on ground, Columns & Block walls Establish work zone in Wilson Outlook Reserve for Cliff lift 2 	<ul style="list-style-type: none"> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Rock breaking for basement footing excavation Construction area on Bowen Terrace

For more information, please visit hutchies.com.au or contact the Project Manager, Timothy Ferguson on 0419 762 437

