



HOWARD SMITH WHARVES

EST. 1935

Howard Smith Wharves

Official Construction Update

Update 13 / 12th June 2018

Week	Activities	Impact
12 th – 16 th June	<ul style="list-style-type: none"> Glazing & roof install to Building B Structural Steel & Carpentry Rectification to Building C Glazing & roof install to Building E Level 4 suspended slab Hotel Basement 1 slab on ground, Columns & Block walls Prelim cliff lift construction Lift No. 2 	<ul style="list-style-type: none"> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Rock breaking for basement footing excavation Construction area on Bowen Terrace
18 th – 23 rd June	<ul style="list-style-type: none"> Glazing & wall cladding to Building B Structural Steel & Carpentry Rectification to Building C, Land Brewery Tanks Glazing & roof install to Building E Level 5 suspended slab Hotel Basement 1 slab on ground / podium slab, Columns & Block walls Prelim cliff lift construction Lift No. 2 	<ul style="list-style-type: none"> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Rock breaking for basement footing excavation Construction area on Bowen Terrace Work outside of normal hours as per permit issued separately (concrete pours)
25 th – 30 th June	<ul style="list-style-type: none"> Wall cladding & internal services to Building B Structural Steel & Carpentry Rectification to Building C Glazing & wall cladding install to Building E Basement 1 slab on ground / podium slab, Columns & Block walls Level 6 suspended slab Hotel Cliff lift 2 abutment construction 	<ul style="list-style-type: none"> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Construction area on Bowen Terrace Work outside of normal hours as per permit issued separately (concrete pours)
2 nd – 7 th July	<ul style="list-style-type: none"> Internal services & painting Building B Structural Steel & Carpentry & Roofing to Building C Wall cladding & internal services to Building E Basement 1 slab on ground / podium slab, Columns & Block walls Cliff lift 2 abutment construction Level 7 / Roof suspended slab Hotel 	<ul style="list-style-type: none"> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Construction area on Bowen Terrace Work outside of normal hours as per permit issued separately (concrete pours)

For more information, please visit hutchies.com.au or contact the Project Manager, Timothy Ferguson on 0419 762 437

