



HOWARD SMITH WHARVES

EST. 1935

Howard Smith Wharves

Official Construction Update

Update 16 / 31st October 2018

Week	Activities	Impact
29 th Sept – 3 rd November	<ul style="list-style-type: none"> Final internal fitout to Heritage Buildings & Overwater Bar Commissioning to brewery Landscaping to Eastern site Cliff lift 2 lift install Cliff lift 1 glazing & roofing Howards Hall final internal finishes Main entry roundabout works Internal fitout to the Hotel 	<ul style="list-style-type: none"> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Construction area on Bowen Terrace for Cliff Lift 1 & 2 <u>Out of hours works to main entry BCC roadworks</u>
5 th Nov – 10 th Nov	<ul style="list-style-type: none"> Final internal fitout to Heritage Buildings & Overwater Bar Commissioning to brewery Landscaping to Eastern site Cliff lift 2 lift install Cliff lift 1 tower completion Howards Hall final internal finishes Main entry roundabout works Internal fitout to the Hotel Vegetation rehabilitation to Bowen Terrace footpath area 	<ul style="list-style-type: none"> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Construction area on Bowen Terrace for lift 1 & 2 <u>Out of hours works to main entry BCC roadworks</u>
12 th Nov – 17 th Nov	<ul style="list-style-type: none"> Final internal fitout to Heritage Buildings & Overwater Bar Commissioning to brewery Landscaping to Howards Hall zone Cliff lift 2 lift complete Cliff lift 1 lift install Howards Hall final internal finishes Main entry landscaping Internal fitout to the Hotel Vegetation rehabilitation to Bowen Terrace footpath area 	<ul style="list-style-type: none"> <u>MAIN SHARED PATHWAY ALIGNMENT ADJUSTMENT</u> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Construction area on Bowen Terrace for lift 1 & 2
19 th Nov – 24 th Nov	<ul style="list-style-type: none"> Final internal fitout to Heritage Buildings & Overwater Bar Commissioning to brewery Cliff lift 1 lift install Howards Hall final internal finishes Main entry landscaping 	<ul style="list-style-type: none"> Plant & Machinery working adjacent shared pathway Deliveries via Boundary Street Construction area on Bowen Terrace for lift 1 & 2





HOWARD SMITH WHARVES

EST. 1935

Howard Smith Wharves

Official Construction Update

- Internal fitout to the Hotel
- Temp scaffold bikeway removal

For more information, please visit hutchies.com.au or contact the Project Manager, Timothy Ferguson on 0419 762 437

