



HOWARD SMITH WHARVES

EST. 1935

Howard Smith Wharves

Official Construction Update

Update 2 / 12th June 2017

Week	Activities	Impact
12 th June – 17 th June	<ul style="list-style-type: none"> • Temporary works for realignment to shared pathway • Site establishment (sheds & temp fencing etc) • Cliff stabilisation below Story Bridge 	<ul style="list-style-type: none"> • Minor adjustments to shared pathway route • Stop/go for construction traffic • Deliveries via Boundary St • Plant & Machinery working adjacent shared pathway
19 th June – 24 th June	<ul style="list-style-type: none"> • Temporary works for realignment to shared pathway • Cliff stabilisation below Story Bridge 	<ul style="list-style-type: none"> • Minor adjustments to shared pathway route • Stop/go for construction traffic • Deliveries via Boundary St • Plant & Machinery working adjacent shared pathway
26 th June – 1 st July	<ul style="list-style-type: none"> • Cliff stabilisation below Story Bridge • Demolition, piling & excavation earlyworks • Timber removal • Site Clearing 	<ul style="list-style-type: none"> • Stop/go to shared pathway for construction traffic • Spoil removal via Boundary Street • Plant & Machinery working adjacent shared pathway
3 rd July – 8 th July	<ul style="list-style-type: none"> • Demolition, piling & excavation earlyworks • Timber removal • Site Clearing 	<ul style="list-style-type: none"> • Stop/go to shared pathway for construction traffic • Spoil removal via Boundary Street • Plant & Machinery working adjacent shared pathway

For more information, please visit hutchies.com.au or contact the Project Manager, Timothy Ferguson on 0419 762 437

