



HOWARD SMITH WHARVES

EST. 1935

Howard Smith Wharves

Official Construction Update

Update 7 / 20th November 2017

| Week | Activities | Impact |
|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 20 th Nov – 25 th Nov | <ul style="list-style-type: none"> • Bulk Excavation • Rock Anchor Drilling • Shotcrete • Piling • Removal of demo material / timbers & spoil offsite • Raise building E | <ul style="list-style-type: none"> • Stop/go to shared pathway for construction traffic • Spoil removal via Boundary Street • Plant & Machinery working adjacent shared pathway |
| 27 th Nov – 2 nd Dec | <ul style="list-style-type: none"> • Bulk Excavation • Rock Anchor Drilling • Shotcrete • Piling • Concrete headstocks to boardwalk piles • Structural sub-floor framing • Precast panel install to substation • River stair construction | <ul style="list-style-type: none"> • Stop/go to shared pathway for construction traffic • Spoil removal via Boundary Street • Plant & Machinery working adjacent shared pathway • Mangrove removal to river |
| 4 th Dec – 9 th Dec | <ul style="list-style-type: none"> • <u>REMOVAL OF GANTRY 7/12/17</u> • Detailed Excavation • Rock Anchor Drilling • Shotcrete • Piling • River stair construction • Boardwalk construction | <ul style="list-style-type: none"> • Bikeway closure in place overnight whilst gantry removed • Stop/go to shared pathway for construction traffic • Spoil removal via Boundary Street • Plant & Machinery working adjacent shared pathway |
| 11 th Dec – 16 th Dec | <ul style="list-style-type: none"> • Detailed Excavation • Rock Anchor Drilling • Shotcrete • River stair construction • Boardwalk construction | <ul style="list-style-type: none"> • Stop/go to shared pathway for construction traffic • Spoil removal via Boundary Street • Plant & Machinery working adjacent shared pathway |

For more information, please visit hutchies.com.au or contact the Project Manager, Timothy Ferguson on 0419 762 437

