



HOWARD SMITH WHARVES

EST. 1935

Howard Smith Wharves

Official Construction Update

Update 9 / 29th Jan 2018

Week	Activities	Impact
29 th Jan – 3 rd Feb	<ul style="list-style-type: none"> • Pour Hotel B2 slab on ground & columns • Timber deck to Building E • Concrete deck to building 2 boardwalk • Groundworks to Building B & C heritage buildings • Construct riverstairs • Lower Building E 	<ul style="list-style-type: none"> • Stop/go to shared pathway for construction traffic • Plant & Machinery working adjacent shared pathway • Deliveries via Boundary Street
5 th Feb – 10 th Feb	<ul style="list-style-type: none"> • Hotel B2 slab on ground & columns • Timber deck to Building E • Concrete deck to building 2 boardwalk • Groundworks to Building B & C heritage buildings • Construct riverstairs 	<ul style="list-style-type: none"> • Stop/go to shared pathway for construction traffic • Plant & Machinery working adjacent shared pathway • Deliveries via Boundary Street
12 th Feb – 17 th Feb	<ul style="list-style-type: none"> • <u>SHARED PATHWAY RELOCATION</u> • Hotel B2 slab on ground & columns • FRP to suspended B1 slab • Groundworks to Building B & C heritage buildings 	<ul style="list-style-type: none"> • <u>NEW ROUTE FOR BIKE AND PEDESTRIAN THROUGH SITE</u> • Stop/go to shared pathway for construction traffic • Plant & Machinery working adjacent shared pathway • Deliveries via Boundary Street
26 th Feb – 3 rd Mar	<ul style="list-style-type: none"> • Stage 2 basement excavation • FRP to suspended B1 slab, • Slab on ground to B2 • Construction of substructure to Building B & C 	<ul style="list-style-type: none"> • Stop/go to shared pathway for construction traffic • Plant & Machinery working adjacent shared pathway • Deliveries via Boundary Street

For more information, please visit hutchies.com.au or contact the Project Manager, Timothy Ferguson on 0419 762 437

