






- LEGEND**
-  CYCLE/PEDESTRIAN DIVERSION
 -  CURRENT CYCLE/PEDESTRIAN PATH
 -  TRUCK ACCESS AND TURNING
 -  WATERFALL CATCHMENT
 -  TRAFFIC CONTROL



- NOTES**
- CYCLE / PEDESTRIAN PATH RELOCATED TO PERMIT TRUCK TURN AROUND WHILE RIVER STAIR BEING CONSTRUCTED
 - SATELLITE AMENITIES ESTABLISHED EASTERN END OF SITE RELOCATED
 - TRAFFIC CONTROL WILL CONTROL INTERACTION AND SAFE MOVEMENTS BETWEEN VEHICLES ENTERING AND EXITING THE SITE AND THE CYCLE PATH
 - RIVER STAIR CONSTRUCTED IN STAGE 2 WORKS
 - IN-GROUND CIVIL DRAINAGE WORKS COMPLETED AT BOTH EAST AND WEST ZONES WITH STAGE 2 WORKS
 - IN-GROUND SEWER DRAINAGE WORKS IN ROCK COMPLETED WITH STAGE 2 WORKS
 - PILING AND CONSTRUCTION OF CANTILEVERED BOARD WALK CONTINUE TO BUILDING E
 - BUILDINGS B & C SUB FLOOR STRENGTHENING AND STRUCTURAL TIMBER REPAIRS CONTINUE
 - PILING CONTINUING TO NEW BOARD AND STEEL FRAMING COMMENCE WALK IN FRONT OF FUTURE BUILDING 2
 - CONSTRUCTION OF SUBSTATIONS CONTINUE
 - CONSTRUCTION OF ENERGY AND COMMUNICATION LEAD IN PIT'S COMPLETED WITH STAGE 2 WORKS
 - CONSTRUCTION OF RETAINING WALLS WHERE REQUIRED AROUND HERITAGE BUILDERS COMPLETED WITH STAGE 2 WORKS
 - CONSTRUCTION OF CLIFF FACE LIFT FOOTINGS COMPLETE PRIOR TO BASEMENT EXCAVATION



J. HUTCHINSON PTY LTD
A.B.N. 52 009 778 330
584 Million Road (Cnr Sivan Road)
Toowoong QLD 4006
© COPYRIGHT HUTCHINSON BUILDERS
ANY PART OF REPRODUCTION OF THIS DRAWING IN FULL OR IN PART WITHOUT THE WRITTEN PERMISSION OF HUTCHINSON BUILDERS CONSTITUTES AN INFRINGEMENT OF COPYRIGHT

Project
HOWARD SMITH WHARVES
REDEVELOPMENT

Drawing
SMP 02
SITE MANAGEMENT PLAN
STAGE 2 - CYCLE PATH RELOCATION & SITE WORKS

Project Number
8075
Drawn
JB
Approved

Drawing Scale(s)
NTS
Rev
03