







- LEDGEND**
-  CYCLE/PEDESTRIAN DIVERSION
  -  CURRENT CYCLE/PEDESTRIAN PATH
  -  TRUCK ACCESS AND TURNING
  -  WATERFALL CATCHMENT
  -  HOTEL BASEMENT EXCAVATION
  -  TRAFFIC CONTROL



- NOTES**
- CYCLE / PEDESTRIAN PATH RELOCATED TO BOARDWALK IN FRONT OF BUILDINGS A, B & C
  - BULK EXCAVATION COMMENCES TO HOTEL BASEMENT
  - ACCESS TO EAST MAINTAINED BETWEEN BASEMENT EXCAVATION AND BUILDINGS A, B & C
  - TRAFFIC CONTROL WILL CONTROL INTERACTION AND SAFE MOVEMENTS BETWEEN VEHICLES ENTERING AND EXITING THE SITE AND THE CYCLE PATH
  - TRAFFIC CONTROL DEVICES WILL BE ESTABLISHED TO STOP AND HOLD TRAFFIC FOR VEHICLES ACCESSING BETWEEN BASEMENT EXCAVATION AND BUILDINGS A, B & C
  - RIVER STAIRS COMPLETED IN STAGE 3 WORKS
  - CONSTRUCTION OF CANTILEVERED BOARD WALK TO BUILDING E COMPLETED WITH STAGE 3 WORKS
  - BUILDINGS E RAISED FLOOR COMPLETED AND STEEL FRAMING INSTALLED TO ALLOW RECONSTRUCTION OF TIMBER WALL FRAMING AND ROOF TRUSSES
  - BUILDINGS B & C SUB FLOOR STRENGTHENING AND STRUCTURAL TIMBER REPAIRS CONTINUE
  - NEW BOARD WALK STEEL FRAMING AND DECK IN FRONT OF FUTURE BUILDING 2 COMPLETED IN STAGE 3 WORKS
  - CONSTRUCTION OF SUBSTATIONS COMPLETED WITH STAGE 3
  - CONSTRUCTION OF CLIFF FACE LIFT FOOTINGS COMPLETE PRIOR TO BASEMENT EXCAVATION



J. HUTCHINSON PTY LTD  
 A.B.N. 52 009 778 330  
 584 Million Road (Cnr Sivan Road)  
 Toowoong QLD 4006  
 © COPYRIGHT HUTCHINSON BUILDERS  
 ANY PART OF REPRODUCTION OF THIS DRAWING IN FULL OR IN PART WITHOUT THE WRITTEN PERMISSION OF HUTCHINSON BUILDERS CONSTITUTES AN INFRINGEMENT OF COPYRIGHT

Project  
**HOWARD SMITH WHARVES REDEVELOPMENT**

Drawing  
**SMP 03**  
 SITE MANAGEMENT PLAN  
 STAGE 3 - CYCLE PATH RELOCATION & SITE WORKS

Project Number  
**8075**  
 Drawing Scale(s)  
 NTS  
 Drawn  
 JB  
 Approved  
 Rev  
 03