



Prospect

Official Construction Update

15/10/2019

Week	Activities	Impact
07/10/19 – 11/10/19	— Removal of loose material	Managed footpath movements to ensure public safety around site activities
14/10/19 – 18/10/19	— Removal of loose materials — Hoarding erection — Scaffold erection	Footpath closure to Prospect Street beginning 18/10/19
21/10/19 – 25/10/19	— Removal of loose materials — Hoarding erection — Scaffold erection	— Laneway closure to Box Hill Central carpark 21/10/19 to 24/10/19 — Prospect Street road closure 21/10/19 — Footpath closure to Prospect Street until 06/12/19
28/10/19 – 01/11/19	— Structural demolition works	Footpath closure to Prospect Street until 06/12/19
04/11/19 – 08/11/19	— Structural demolition works	Footpath closure to Prospect Street until 06/12/19

For more information, please visit
hutchies.com.au/projects/residential/prospect

or get in touch the Team
Timothy Ferguson, Project Manager
 Mobile 0419 762 437
 Email Timothy.Ferguson@hutchies.com.au