



Prospect

Official Construction Update

12/11/2019

Week	Activities	Impact
11/11/19 – 15/11/19	— Demolition of external precast walls	— Laneway closure on 11 and 12 November 2019 — Traffic control to monitor footpath and demolition works at ground level to ensure public safety around site activities
18/11/19 – 22/11/19	— Slab and core demolition removal of ground floor — Removal of basement water	Managed footpath movements to ensure public safety around site activities
25/11/19 – 29/11/19	— Slab and core demolition of basement area	Managed footpath movements to ensure public safety around site activities
02/12/19 – 06/12/19	— Slab and core demolition of basement area	Managed footpath movements to ensure public safety around site activities
09/12/19 – 13/12/19	— Setup for earthworks excavation and pilings	Managed footpath movements to ensure public safety around site activities
16/12/19 – 20/12/19	— Setup for earthworks excavation and pilings — Christmas shutdown until 13 January 2020	Managed footpath movements to ensure public safety around site activities

For more information, please visit hutchies.com.au/projects/residential/prospect

or get in touch the Team

Timothy Ferguson, Project Manager

Mobile 0419 762 437

Email Timothy.Ferguson@hutchies.com.au