

Official Construction Update

Prospect

Date 12/03/2020



Dear neighbours,

Below is the latest construction update on the project:

Week Starting	Activity	Impact
02/03/2020	Remaining demolition works	Managed footpath movements to ensure public safety around the site
09/03/2020	Site establish excavation equipment	Managed footpath movements to ensure public safety around the site
16/03/2020	Piling platform preparation	Managed footpath movements to ensure public safety around the site
23/03/2020	Piling rig establishment	Managed footpath movements to ensure public safety around the site
30/03/2020	Piling	Managed footpath movements to ensure public safety around the site
06/04/2020	Piling	Managed footpath movements to ensure public safety around the site
13/04/2020	Easter Holiday	Managed footpath movements to ensure public safety around the site
20/04/2020	Piling and capping beam	Managed footpath movements to ensure public safety around the site
27/04/2020	Anzac Day / piling completed, capping beam	Managed footpath movements to ensure public safety around the site

As always Hutchies aims to ensure our works have minimal disruption to the surrounding neighbourhood and we will monitor dust and vibration during demolition activities.

We thank you for your support of the project and invite you to contact us on the below details if you have any questions or would like to share feedback throughout the process.

Get in touch

Timothy Ferguson
Project Manager
M / 0419 762 437
E / timothy.ferguson@hutchies.com.au

Find out more about this project online at hutchies.com.au/projects/residential/prospect